

CONSTRUCTION PROJECT UPDATE 9-30-22:

| STREET | FROM | TO | 2 WEEK OUTLOOK |
|---------------------|----------------|-----------------------|--|
| Lenape Trail | Mohawk Dr | Mohawk Dr | Final Water Main connections and removal of old fire hydrants to be completed. Replacement of select driveway aprons and installation of ADA Ramps. Roadway paving operations anticipated to begin on October 12 |
| Mohawk Drive | Lenape Trail | Woodbury-Glassboro Rd | Paving not scheduled w/i next two weeks |
| *East Poplar Street | Clinton Avenue | Princeton Avenue | At this time, roadway paving operations anticipated to begin on October 3rd. However, the actual start date may be delayed due to bad weather. |
| *Monroe Avenue | Poplar | Mantua | At this time, roadway paving operations anticipated to begin on October 3rd. However, the actual start date may be delayed due to bad weather |

* Temporary road closures can be expected during paving operations.

The Contractor will be delivering notices to each resident in advance of paving. We ask that you please adhere to the instructions regarding the relocation of your vehicles to avoid conflict with the roadway paving work.

In addition, we ask that you refrain from driving on the newly paved roadways until the Contractor removes all barricades and opens the roadways to vehicular traffic.

The Contractor will attempt to limit your inconvenience to the greatest extent possible and we ask that you be mindful of the proposed construction and safety of the construction workers.